

Logan Elm Local Schools

Project Report, September 2020



Project Identification

Project Name:

New PK-12 Building



Timeline:

Design phases; May 2020 - May 2021

Early Site construction; March 2021

Construction; July 2021 - May 2023

Owner Move in; Summer 2023

Milestones

One time items:

Design Development Package - December 11, 2020

On-going items:

CORE Meetings - on going meetings since May, 2020.

These meetings include Logan Elm, OFCC, FH/design team, Construction Manager & the Commissioning Agent as needed

Design Committee Meetings - on going meetings since March with key staff members and administration.

Project Summary & Recent Activities

1. The School District is reviewing the Program Of Requirements (POR) and Schematic Design (SD) submission.
2. The School District is reviewing the Estimate/costs and analyzing.
3. The Design Team is moving forward with the next phase of the project. They have started to collect utility information and confirm needs.
4. The next round of data will be collected by the team with input from the School District, including staff and other more specific regarding food service and technology needs.

