

# Logan Elm Local Schools

Project Report, October 2020



## Project Identification

### Project Name:

New PK-12 Building



### Timeline:

Design phases; May 2020 - May 2021

Early Site construction; March 2021

Construction; July 2021 - May 2023

Owner Move in; Summer 2023

## Milestones

One time items:

**Design Development Package** - December 11, 2020

On-going items:

**CORE Meetings** - on going meetings since May, 2020.

These meetings include Logan Elm, OFCC, FH/design team, Construction Manager & the Commissioning Agent as needed

**Design Committee Meetings** - on going meetings since March with key staff members and administration.

## Project Summary & Recent Activities

### 1. Site investigation begins;

Soil borings/samples of site are taken and analyzed.

Utility needs are reviewed for water flow.

Traffic analysis and counts will be taken.

### 2. Information gathering:

The Design Team is gathering information for the project.

This includes details regarding student counts, space needs and construction details for the building itself.

### 3. Groups involved:

Meetings have taken place for specific areas to discuss Technology and Food Service.







