


**Summit
Construction**



Logan Elm K-12 - Construction Update Report

Week	Monday, August 16, 2021 through Friday, August 27, 2021	
Safety	No Issues.	
Completed Work Previous 2 Weeks	Area A/B1	Rebar for foundations delivered. Surveyor laying out foundations. (Arledge)
	Site	Install storm line. Bring parking lots up to subgrade. (DCE)
Anticipated Work Next 2 Weeks.	Area A/B1	Dig/pour foundations. (Arledge) Start foundation block. (RVM)
	Area E/F1	
	Site	Continue with storm line install. Continue water line install. (DCE) Start site electric install. (City Electric)