

Logan Elm Local Schools

Project Report, October 2020



Project Identification

Project Name:

New PK-12 Building



Timeline:

Design phases; May 2020 - May 2021
Early Site construction; March 2021
Construction; July 2021 - May 2023
Owner Move in; Summer 2023

Milestones

One time items:

Design Development Package - December 11, 2020

On-going items:

CORE Meetings - on going meetings since May, 2020.

These meetings include Logan Elm, OFCC, FH/design team, Construction Manager & the Commissioning Agent as needed

Design Committee Meetings - on going meetings since March with key staff members and administration.

Project Summary & Recent Activities

1. Site investigation begins;

Soil borings/samples of site are taken and analyzed.
Utility needs are reviewed for water flow.
Traffic analysis and counts will be taken.

2. Information gathering:

The Design Team is gathering information for the project.
This includes details regarding student counts, space needs and construction details for the building itself.

3. Groups involved:

Meetings have taken place for specific areas to discuss
Technology and Food Service.

